

Project Name: Herbert Hoover Dike Rehabilitation (HHD)

Project ID: 3700

Lead Agency: USACE

Authority: Central and Southern Florida (C&SF) Project for Flood Control and Other Purposes in the Flood Control Act of 1948, 1954, 1958, 1960, 1965 and 1968; Authorization in 1970 under Section 201 of the Flood Control Act of 1965; the Water Resources Development Acts of 1986, 1988, 1990, 1992, 1996, 2007; and the Rivers and Harbors Act of 1930. WRDA 2007 (*report requirement and authorization*)

Funding Source: USACE

Strategic Plan Goal(s) Addressed: 3-B.2

Measurable Output(s): Risk reduction features implemented within the 143 mile HHD system

Project Synopsis: The Herbert Hoover Dike system consists of nearly 143 miles of levees surrounding Lake Okeechobee, with culverts, hurricane gates and other water control structures. The first embankments around Lake Okeechobee were constructed by local interests from sand and muck, circa 1915. Hurricane tides overtopped the original embankments in 1926 and 1928 causing over 3,000 deaths. The River and Harbor Act of 1930 authorized the construction of 67.8 miles of levee along the south shore of the lake and 15.7 miles of levee along the north shore. The USACE constructed the levees between 1932 and 1938 with crest heights ranging from +32 to +35 feet, NGVD.

A major hurricane in 1947 prompted the need for additional flood protection work. As a result, Congress passed the Flood Control Act of 1948 authorizing the first phase of the Central and South Florida (C&SF) Project, a comprehensive plan to provide flood protection and other water control benefits in Central and South Florida. By the late 1960's the new dike system was completed, raising the elevation of the levees to +41 feet, NGVD. This provides protection to the Standard Project Flood level, approximately an event occurring once in 935 years.

Investigations conducted in the 1980's and early 1990's of the dike system's potential seepage and stability problems resulted in the identification of two major areas of concern: the seepage and embankment stability at the culvert locations, and the problematic foundation conditions of the dike. During high water events, piping is experienced thru the levee. In 1999, the Corps developed a plan to rehabilitate HHD and the plan was approved in 2000.

The Major Rehabilitation Report (MRR) from 2000 divided the 143 mile dike into eight (8) Reaches with the initial focus on Reach 1. This Reach by Reach rehabilitation approach has been replaced with a system wide risk reduction approach as required for safety modifications to Corps dams. The supplemental MRR produced for Reaches 2 and 3 evolved into a system wide Dam Safety Modification Study (DSMS) with current scheduled completion in March 2015. (The MRR approach and approval for Reach 1 occurred prior to procedural changes implemented post-Katrina.) The DSMS addresses the entire dike as a system and includes a risk reduction approach to implementing features based on priority and reducing risk as quickly as possible. All features planned and under construction support the goal of this study.

In 2011, the Corps approved a plan to replace, abandon or remove the 32 water control structures (culverts) operated by the Corps within the HHD system. This project is being implemented as part of the risk reduction approach to the entire system.

Current Status:

21.4 miles of cutoff wall has been constructed in Reach 1. Closing the gaps between the existing structures and cutoff wall in Reach 1 is currently under design for award in 2016. A Supplemental Report to the MRR from 2000 was approved in 2015 that extended the limits of Reach 1 to include 6.6 additional miles of cutoff wall. The construction contract for the Reach 1 cut-off wall extension will be awarded in 2017.

A total of 32 water control structures (culverts) are planned for replacement, removal or abandonment around the dike. The removal of three (3) culverts is complete and the replacement of sixteen (18) culverts is currently under construction. Three (3) additional culvert replacements are planned for award in 2016 while three (2) culvert replacement structures are being designed for award in 2017.

The Final Dam Safety Modification Study Report and Record of Decision on the Environmental Impact Statement is scheduled to be approved in August 2016.

Est. Cost: \$2,084,000,000

Project Schedule:

2016 DSMS approved identifying needed risk reduction features
 2021 Water control structure (culvert) construction complete

Detailed Project Budget Information (rounded):

HHD	Obligations Thru FY 2016
USACE	\$870,000,000
SFWMD	N/A
Total	\$870,000,000

Contact: Tim Willadsen, Project Manager USACE
Timothy.D.Willadsen@usace.army.mil

Source: Current status and schedule was provided by the project manager.

Additional Information:

August 2016

HERBERT HOOVER DIKE *Rehabilitation Project*



Structure S-272 (C-13) Replacement

IMPLEMENTATION TIMELINE

REACH 1 CUTOFF WALL:


- Reach 1 Cutoff Wall Construction (2007-2013)
- Structure tie-ins (Gap Closure) Construction (2014-2018)
- Major Rehabilitation Report Supplement approved in 2015 to support the Reach 1 Cutoff Wall Extension Construction (2017-2020)

WATER CONTROL STRUCTURES:

- Contract awards 2011-2019
- Construction 2011-2022

DAM SAFETY MODIFICATION STUDY (DSMS)

- Dam Safety Modification Report (DSMR) Tentatively Selected Plan complete in 2015
- DSMR scheduled for approval in August 2016
- Implementation packages developed for construction beginning in FY2019



HHD COMMON INUNDATION ZONES



Reach 1 Cutoff Wall Installation
(21.4 miles completed)
Reach 1 Cutoff Wall Extension
(6.6 miles planned)



Structure S-278 (C-18) Replacement

DAM SAFETY MODIFICATION STUDY

SYSTEM-WIDE RISK REDUCTION APPROACH

- Goal is to reduce the risk of failure, improving the Dam Safety Classification (DSAC) rating
- Identify and address the highest risks first through the Dam Safety Modification Study
- Reach 1 cutoff wall and current replacements and removals are risk reduction measures

DAM SAFETY MODIFICATION STUDY (DSMS)

- Study includes the entire 143-mile embankment and structures
- Multiple alternatives have been analyzed to reduce risk
- Environmental Impact Statement (EIS) Record of Decision is scheduled for signature in August 2016
- Dam Safety Modification Report is scheduled for approval in August 2016



U.S. ARMY CORPS OF ENGINEERS | JACKSONVILLE DISTRICT

BUILDING STRONG

Culvert 8 Replacement (May 2015)

