

**Project Name:** C&SF: C-111 (South Dade)  
**Project ID:** 1300  
**Lead Agency:** USACE / SFWMD  
**Authority:** Flood Control Act of 1948 (modified Flood Control Act 1962), the ENP Expansion Act 1989; WRDA 1996  
**Funding Source:** Federal/State

**Strategic Plan Goal(s) Addressed: Primary:** 1-A.3      **Secondary:** 3-B.1

**Measurable Output(s):** 4.75 miles total length impediments removed

**Project History:** Originally authorized as an addition to the C&SF Project (1948) with the Flood Control Act of 1962, the C-111 Project has been further modified by authorization of the ENP-South Dade Conveyance System (1968) and the Everglades National Park Expansion Act of 1989.

The 1996 Water Resources Development Act (WRDA 1996) required the Federal government and the Non-Federal sponsor to amend the project's cost share agreement for the C-111 project as approved and described in the Canal 111 (C-111), South Dade County, Florida, Final Integrated General Reevaluation Report and Environmental Impact Statement completed May of 1994 (1994 GRR). A supplement to the 1994 GRR was completed in 2002 and in 2004 an addendum, updating the supplement, was produced to satisfy USACE HQ concerns regarding real estate and water quality. Neither the 2002 supplemental nor the 2004 addendum have been approved. Coordination with HQ USACE resulted in guidance directing the District to amend the cost share agreement prior to completion of a Post Authorization Change (PAC) Report. The amendment to the Project Cooperation Agreement was signed on 14 August 2014 and changed the cost sharing to 50/50 between the USACE and the Non-Federal Sponsor..

**Current Project Synopsis:** This basin includes 100 square miles of agricultural lands in the Homestead/Florida City area and the entire Taylor Slough basin within Everglades National Park (ENP). The C-111 (canal) discharges into Florida Bay at its downstream terminus thru S-197. Because of extreme porosity in this area of the Biscayne Aquifer, canal water levels directly impact water levels in adjacent areas.

Modifications to the existing water management system are to restore historic freshwater flows in the Taylor Slough and are expected to help reverse the deterioration of Florida Bay. The 1994 GRR recommended creating operational capability with flexibility to provide restoration of the ecological integrity of Taylor Slough and the eastern panhandle areas of the Everglades and maintaining flood mitigation for the agricultural interests adjacent to C-111.

The project includes structural modifications: canals, levees, pump stations and replacement of a bridge; non-structural modifications to increase natural flow and hydro patterns; and the removal of approximately 4.75 miles total length impediments. Features address the objectives of restoring historic hydrologic conditions, protection of natural values associated with the Everglades National Park, elimination of damaging freshwater flows to Manatee Bay/Barnes Sound, and to maintain current levels of flood risk reduction for the C-111 basin east of L-31N and C-111. A hydraulic ridge will be created via a collection of features/activities limiting the amount of seepage leaving Everglades National Park (ENP) lands. A series of pump structures will provide control for this ridge by pumping directly into a retention/detention zone adjacent to ENP lands which can also be utilized for temporary storage of excess flood water.

The 1994 GRR recommended five pump stations ((S-332A, S-332B, S-332C, S-332D, and S-332E), located adjacent to the L-31N levee and C-111 canals, each pump station having a pumping capacity of 300-cfs.

The pump stations would pump water into the retention/detention zone; addressing the objective of maintaining flood control capacity while creating the hydraulic ridge between ENP and the canal which would help restore the ecosystem within Taylor Slough. In addition, approximately 5 miles of the L-31W Canal would be backfilled to prevent the canal from draining water out of the park, Canal 109 and Canal 110 were to be backfilled, the Taylor Slough Bridge replaced, the C-111 Spoil Mound removed, and a Spreader Canal created. Since that time, S-332A has been taken out of the project.

Construction began in 1996. A land exchange of 1,000 acres between ENP and SFWMD was approved by Congress and executed 2005. A completed PMP for the C-111 (South Dade) project was revised in October 2007, updated in September 2011, and March 2013.

**Current Status:** To date the following have occurred: pump stations S-332B, S-332C, and S-332D have been constructed, the retention/detention zone has been constructed, the Taylor Slough Bridge has been replaced, Canal 109 has been backfilled, and parts of the C-111 Spoil Mound have been removed. A command and control center was also constructed for the purpose of reducing long term operations and maintenance costs.

The remaining features to be constructed include: a detention area north of the retention/detention zone, which will tie the C-111 South Dade Project into the Modified Water Delivery Project, flowway berms within the detention areas and retention/detention zone, and the backfill (or plugging) of the L-31W Canal. The construction contract of the north detention area was awarded in October 2015 and is currently under construction. The flowway berms construction contract was started in FY2017. NEPA for the backfill of the L-31W Canal is complete. The pump station 332E and the spreader canal have been deferred to the Comprehensive Everglades Restoration Program and are now components of the CERP: C-111 Spreader Canal Eastern Project.

**Est. Cost:** \$305,207,000

**Project Schedule:**

1994	Start
2017	Finish

**Detailed Project Budget Information** (rounded):

C-111 (South Dade)	Obligations Thru FY 2016
USACE	\$119,620,309
SFWMD	\$144,511,568
<b>Total</b>	<b>\$264,131,877</b>

**Hyperlink:** <http://www.saj.usace.army.mil/Missions/Environmental/EcosystemRestoration>

**Contact:** Michael J. Drog, Senior Project Manager, Programs & Project Management Division,  
USACE  
[michael.j.drog@usace.army.mil](mailto:michael.j.drog@usace.army.mil)

Brenda Mills, Project Manager, SFWMD  
[bmills@sfwmd.gov](mailto:bmills@sfwmd.gov)

**Source:** Project history and synopsis are summarized from the *Central and Southern Florida Project Final Integrated General Reevaluation Report and Environmental Impact Statement Canal 111 (C-111) South Dade County, Florida*. Current status summarized and the updated PMP (2013) and information provided from the project manager. Cost estimate information is updated to reflect current price levels in October 2015 dollars.

**Additional Information:** None

